



## MONOKAST CUSTOMER INFORMATION CHECKLIST:

- You Have Received & Reviewed The MonoKast Builders Manual
- Confirm All Door & Window Openings R0's (width x height)
- Confirm The Header Height Of Any Doors & Windows Off Of The Finished Floor
- Mark With Precise Dimensions Any Beam Pockets Needed, With Pocket Sizes
- Mark Any Bearing Points That Need Extra Reinforcing Under Them
- Mark Any Areas That Need Slab Or Brick Ledges & Distance From Top Of Wall
- Confirm All Dimensions On Final MonoKast Foundation 3D View.
- After Meeting Your Approval, Sign, Date & Return 3D View Sheet(s)  
(This is required by MonoKast USA prior to production)
- Have Adequate Access & **30' X 30' Minimum Level** Platform For Crane Set Up
- Have Soil Inspection Prior To Stone Being Placed.
- Stone & Drain Tile Must Be Placed According To NC IRC Code & MonoKast Builders Manual (Trench Must Be Dug For Drain Tile To Daylight)
- Strict Adherence To MonoKast Builders Manual Is Required For Construction, Especially Table #5 Pertaining To Shear Walls Requirements.

Signature \_\_\_\_\_ Date \_\_\_\_\_